

Certificate Number:

GC08

1 DETAILS OF THE CLIENT

Client Address: THE PARISH OF EAST AND WEST TILBURY AND LINFORD
PARISH CHURCH OF ST CATHERINE, PRINCESS MARGARET ROAD, EAST TILBURY, RM18 8PB

2 DETAILS OF THE INSTALLATION

Installation Address: PARISH CHURCH OF ST CATHERINE, PRINCESS MARGARET ROAD, EAST TILBURY, RM18 8PB

Extent of the installation covered by this certificate: DB1 REPLACED FOR MORE UP TO DATE DB WITH 30mA RCD ON ALL CIRCUITS (EXCLUDING DISTRIBUTION CIRCUITS) AND A 100mA RCD MAIN SWITCH DUE TO THE Ze BEING TOO HIGH AT TIME OF EICR.

The installation is:

New installation	N/A	Addition to an existing installation	N/A	Alteration to an existing installation	<input checked="" type="checkbox"/>
------------------	-----	--------------------------------------	-----	--	-------------------------------------

3 DESIGN

I/We being the person(s) responsible for the design of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, hereby CERTIFY that the design work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671:2018, amended to 2022 except for the departures, if any, detailed as follows.

Details of departures from BS 7671 (Regulations 120.3, 133.5): None

Details of permitted exceptions (Regulations 411.3.3): Risk assessment attached

N/A

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.
For the DESIGN of the installation:

Name: GEORGE CATEN Position: Electrician Signature:  Date: 17/11/2025

Where there is divided responsibility for the design:

Name: N/A Position: N/A Signature: N/A Date: N/A

4 CONSTRUCTION

I/We being the person(s) responsible for the construction of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the construction work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671:2018, amended to 2022 except for the departures, if any, detailed as follows.

Details of departures from BS 7671 (Regulations 120.3, 133.5): None

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.

For the CONSTRUCTION of the installation:

Name: GEORGE CATEN Position: Electrician Signature:  Date: 17/11/2025

5 INSPECTION AND TESTING

I/We being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the inspection and testing work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671:2018, amended to 2022 except for the departures, if any, detailed as follows.

Details of departures from BS 7671 (Regulations 120.3, 133.5): None

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.

For the INSPECTION AND TESTING of the installation:

Name: GEORGE CATEN Position: Electrician Signature:  Date: 17/11/2025

6 DESIGN, CONSTRUCTION, INSPECTION AND TESTING

I/We being the person(s) responsible for the design, construction, inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, construction, inspection and testing, hereby CERTIFY that the design work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671:2018, amended to 2022 except for the departures, if any, detailed as follows.

Details of departures from BS 7671 (Regulations 120.3, 133.5): None

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.

For the DESIGN, the CONSTRUCTION, and the INSPECTION AND TESTING of the installation:

Name: GEORGE CATEN Position: Electrician Signature:  Date: 17/11/2025

7 NEXT INSPECTION

I/We the designer(s), RECOMMEND that this installation is further inspected and tested after an interval of not more than: 5 Years or change of tenant/owner

8 DETAILS OF THE ELECTRICAL CONTRACTOR			
Design (1)	Trading Title: GEORGE CATEN ELECTRICAL		
Address:	4 CHELSWORTH CLOSE, SOUTHBEND-ON-SEA	Registration Number (if applicable):	68942
	Postcode: SS13EG	Telephone Number:	07837844991
Design (2)	Trading Title: Same as Above		
Address:		Registration Number (if applicable):	
	Postcode:	Telephone Number:	
Construction	Trading Title: Same as Above		
Address:		Registration Number (if applicable):	
	Postcode:	Telephone Number:	
Inspection and Testing	Trading Title: Same as Above		
Address:		Registration Number (if applicable):	
	Postcode:	Telephone Number:	

9 SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS									
Earthing Arrangements	Number and Type of Live Conductors				Nature of Supply Parameters		Supply Protective Device		
TN-S:	N/A	AC:	✓	1-phase (2-wire): N/A	2-phase (3-wire): N/A	Nominal voltage, U/Uo:	230/400 V	BS (EN):	88-2
TN-C-S:	N/A			3-phase (3-wire): ✓	3-phase (4-wire): N/A	Nominal frequency, f:	50 Hz	Type:	gG
TNC:	N/A	DC:	N/A	2-wire:	3-wire:	Prospective fault current, Ipf:	1.3 kA	Rated current:	100 A
TT:	N/A	Other:	N/A			External earth fault loop impedance, Ze:	0.41 Ω		
IT:	N/A	Confirmation of supply polarity:			✓	Number of supplies:	1		

10 PARTICULARS OF INSTALLATION REFERRED TO IN THE CERTIFICATE							
Means of Earthing		Details of Installation Earth Electrode (where applicable)					
Distributor's facility:	N/A	Type:	Earth Rod	Location:	YARD		
Installation earth electrode:	✓	Resistance to Earth:	103 Ω	Method of measurement:	E3 (Earth Loop Tester)		
Maximum Demand (Load):		80 Amps					
Main Switch / Switch-Fuse / Circuit-Breaker / RCD							
Location:	DB1		BS (EN):	61008 RCD		Number of poles:	4
Current rating:	100 A	Fuse/device rating or setting:	100 A	Voltage rating:	400 V		
If RCD main switch:							
RCD Type:	A	Rated residual operating current (I _{Δn}):	100 mA	Rated time delay:	<500 ms	Measured operating time:	314 ms
Earthing and Protective Bonding Conductors				Bonding of extraneous-conductive parts			
Earthing conductor			Connection/continuity verified:	✓		To water installation pipes:	✓
Conductor material:	Copper	csa:	16 mm ²	To oil installation pipes:	N/A	To gas installation pipes:	✓
Main protective bonding conductors			Connection/continuity verified:	✓		To lightning protection:	N/A
Conductor material:	Copper	csa:	10 mm ²	To structural steel:	N/A	To other service(s):	N/A

11 COMMENTS ON EXISTING INSTALLATION

INSTALLATION IN FAIR CONDITION REWIRED IN MICC WITHIN THE LAST 10 YEARS.

12 SCHEDULE OF INSPECTIONS

Item No	Description	Outcome
1.0	Condition of consumer's intake equipment (visual inspection only)	Pass
2.0	Parallel or switched alternative sources of supply	Pass
3.0	Protective measure: Automatic disconnection of supply	Pass
4.0	Basic protection	Pass
5.0	Protective measures other than ADS	Pass
6.0	Additional protection	Pass
7.0	Distribution equipment	Pass
8.0	Circuits (Distribution and Final)	Pass
9.0	Isolation and switching	Pass
10.0	Current-using equipment (permanently connected)	Pass
11.0	Identification and notices	Pass
12.0	Location(s) containing a bath or shower	N/A
13.0	Other special installations or locations	N/A
14.0	Prosumer's low voltage electrical installation(s)	Pass

All boxes must be completed. 'Pass' indicates that an inspection or test was carried out and that the result was satisfactory. 'Fail' indicates that an inspection or test was carried out and the result is not satisfactory. 'N/A' indicates that an inspection or test was not applicable to the particular installation. 'LIM' indicates that, exceptionally, a limitation agreed with the person ordering the work prevented the inspection or test being carried out.

DISTRIBUTION BOARD DETAILS										
DB reference: DB 1			Location: VESTRY CUPBOARD (FUSEBOX)			Supplied from: Origin				
Distribution circuit OCPD: BS (EN): N/A			Type: N/A		Rating/Setting: N/A A		No of phases: 3			
SPD Details: Types: T1 N/A T2 ✓ T3 N/A N/A N/A			Status indicator checked (where functionality indicator present) ✓							
Confirmation of supply polarity ✓			Confirmation of phase sequence ✓			Zs at DB: 0.38 Ω			Ipf at DB: 1.3 kA	

Schedule of Circuit Details and Test Results																														
Circuit Details																		Test Result Details												
Circuit number	Circuit description	Conductor details					Max disconnect time permitted by BS7671 (s)	Overcurrent protective device					RCD				Continuity (Ω)					Insulation resistance				Zs	RCD		AFDD	
		Type of wiring	Reference method	Number of points served	Number and size			BS (EN)	Type	Rating (A)	Breaking capacity (kA)	Maximum permitted Zs (Ω)	BS (EN)	Type	Rated operating current (mA)	Rating (A)	Ring final circuit			R1+R2 or R2	Test voltage (V)	Live - Live (MΩ)	Live - Earth (MΩ)	Polarity (tick)	Maximum measured (Ω)		Disconnection time (ms)	Test button operation (tick)	Manual test button operation (tick)	
					Live (mm²)	cpc (mm²)											r1 (line)	rn (neutral)	r2 (cpc)											
1 L1	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
1 L2	DB2 EXTENSION	F	C	1	16	16	5	60898	B	63	10	0.69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0.09	N/A	250	> 200	> 200	✓	0.41	N/A	N/A	N/A	
1 L3	UNKNOWN	H	C	LIM	2.5	MICC	0.4	61009	B	20	10	2.19	61009	A	30	20	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	31.9	✓	N/A	
2 L1	MAIN LIGHTS	H	C	9	2.5	MICC	0.4	61009	B	6	10	7.28	61009	A	30	6	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	38.4	✓	N/A	
2 L2	MAIN LIGHTS	H	C	4	2.5	MICC	0.4	61009	B	6	10	7.28	61009	A	30	6	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	29.2	✓	N/A	
2 L3	LIGHTS THIS ROOM + ABOVE	H	C	5	1.5	MICC	0.4	61009	C	10	10	2.19	61009	A	30	10	N/A	N/A	N/A	0.20	N/A	250	> 200	> 200	✓	0.52	43.2	✓	N/A	
3 L1	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
3 L2	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
3 L3	UNKNOWN	H	C	LIM	2.5	MICC	0.4	61009	B	25	10	1.75	61009	A	30	25	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	38.3	✓	N/A	
4 L1	SKTS THIS ROOM	H	C	3	2.5	MICC	0.4	61009	B	25	10	1.75	61009	A	30	25	N/A	N/A	N/A	0.16	N/A	250	> 200	> 200	✓	0.48	34.3	✓	N/A	
CODES FOR TYPE OF WIRING		A Thermoplastic insulated/sheathed cables		B Thermoplastic cables in metallic conduit		C Thermoplastic cables in nonmetallic conduit		D Thermoplastic cables in metallic trunking		E Thermoplastic cables in nonmetallic trunking		F Thermoplastic /SWA cables		G Thermosetting /SWA cables		H Mineral insulated cables		O - Other HIGHTUFF												

DETAILS OF TEST INSTRUMENTS			
Details of test instruments used (serial and/or asset numbers):			
Multi-functional:	101504603	Insulation resistance:	N/A
Earth electrode resistance:	N/A	Earth fault loop impedance:	N/A
		Continuity:	N/A
		RCD:	N/A

TESTED BY			
Name:	GEORGE CATEN	Position:	Electrician
Signature:		Date:	17/11/2025

SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS																																		
DB reference:		DB 1						Location:		VESTRY CUPBOARD (FUSEBOX)						Supplied from:		Origin																
CIRCUIT DETAILS																TEST RESULT DETAILS																		
Circuit number	Circuit description	Conductor details						Max disconnect time permitted by BS7671 (s)	Overcurrent protective device					RCD				Continuity (Ω)					Insulation resistance			Zs	RCD		AFDD					
		Type of wiring	Reference method	Number of points served	Number and size		BS (EN)		Type	Rating (A)	Breaking capacity (kA)	Maximum permitted Zs (Ω)	BS (EN)	Type	Rated operating current (mA)	Rating (A)	Ring final circuit			R1+R2 or R2	Test voltage (V)	Live - Live (MΩ)	Live - Earth (MΩ)	Polarity (tick)	Maximum measured (Ω)		Disconnection time (ms)	Test button operation (tick)		Manual test button operation (tick)				
					Live (mm ²)	cpc (mm ²)											r1 (line)	rn (neutral)	r2 (cpc)															
4 L2	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
4 L3	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	
5 L1	ROOF FANS	H	C	2	2.5	MICC	0.4	61009	B	20	10	2.19	61009	A	30	20	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	42.3	✓	N/A					
5 L2	HIGH LEVEL FUSED SPUR	H	C	1	2.5	MICC	0.4	61009	B	25	10	1.75	61009	A	30	25	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	36.5	✓	N/A					
5 L3	RING HALL	O	LIM	5	2.5	2.5	0.4	61009	B	32	10	1.37	61009	A	30	32	0.93	0.93	0.93	0.47	N/A	250	> 200	> 200	✓	0.79	24.3	✓	N/A					
6 L1	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
6 L2	HIGH LEVEL SPUR	H	C	1	2.5	MICC	0.4	61009	B	20	10	2.19	61009	A	30	20	N/A	N/A	N/A	N/V	N/A	250	N/V	N/V	N/V	N/V	27.8	✓	N/A					
6 L3	RING HEATERS	O	LIM	9	2.5	2.5	0.4	61009	B	32	10	1.37	61009	A	30	32	N/A	N/A	N/A	0.52	N/A	250	> 200	> 200	✓	0.76	35.2	✓	N/A					
7 L1	SPARE	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
7 L2	DADO SKT & DOOR HEATER	H/D	C	5	2.5	MICC/2.5	0.4	61009	B	20	10	2.19	61009	A	30	20	N/A	N/A	N/A	0.41	N/A	250	> 200	> 200	✓	0.74	40.2	✓	N/A					
7 L3	HIGH LEVEL SPUR AND SOCKET	O	C	2	2.5	MICC	0.4	61009	B	25	10	1.75	61009	A	30	25	N/A	N/A	N/A	0.68	N/A	250	> 200	> 200	✓	0.98	28.3	✓	N/A					
8 TP	SPD SUPPLY	N/A	N/A	1	6	6	0.4	60898	B	32	10	1.37	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0.00	N/A	250	> 200	> 200	✓	0.38	N/A	N/A	N/A					
CODES FOR TYPE OF WIRING		A Thermoplastic insulated/sheathed cables		B Thermoplastic cables in metallic conduit		C Thermoplastic cables in nonmetallic conduit		D Thermoplastic cables in metallic trunking		E Thermoplastic cables in nonmetallic trunking		F Thermoplastic /SWA cables		G Thermosetting /SWA cables		H Mineral insulated cables		O - Other HIGHTUFF																

ELECTRICAL INSTALLATION CERTIFICATE GUIDANCE FOR RECIPIENTS

(to be appended to the Certificate)

This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed and inspected and tested in accordance with BS 7671.

You should have received an 'original' Certificate and the person that issued the certificate should have retained a duplicate. If you were the person ordering the work, but not the owner of the installation, you should pass this Certificate, or a full copy of it including the schedules, immediately to the owner.

The 'original' Certificate should be retained in a safe place and be shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued. The Construction (Design and Management) Regulations require that for a project covered by those Regulations, a copy of this Certificate, together with schedules is included in the project health and safety documentation.

For safety reasons, the electrical installation will need to be inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated on Page 1 under 'NEXT INSPECTION'.

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an alteration or addition to an existing installation. It should not have been issued for a periodic inspection of an existing electrical installation. An 'Electrical Installation Condition Report' should be issued for such an inspection.

This certificate is only valid if accompanied by the Schedule(s) of Inspections and the Schedule(s) of Test Results.

Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or Test. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.

Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.